BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Water Supply to Drilling of Borewells Erection of Pump Motor in Byatarayanapura, Kodigehalli Sub Division
2	Amount of Work Portion	455719-
3	Estimate cost	4.95 Lakhs
4	Name Of Contractor	Sri.Chadranna.C
5	Agreement No.	269/2014-15
6	No. and date Under which the work order has been issued	EE/BTP/BBMP/E-PMT/269/14-15 Date: 02.02.2015
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub-division office	—
10	Extension granted if any	—
	1. Form	—
	2. Form	—
11	Work Carried out by the contractor during the original period stipulated in contract	70%
12	Work carried out during the first period of extension	30%
13	Work carried out during 2nd extension	—
14	Time now applied for	
15	Date of recommending time limit applied for	47 days
16	Wheather the original application of contractor is enclosed	—
17	Balance work remaining to be done	—

18	Probable time required for completion of remaining work	30 days.
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Wheather the notice as per clause has been issued	Yes.
21	Remarks of the AEE and the daily rate of penalty proposed	Borewell drilling work done based on scarcity; Rs. 10/- day.
22	Remarks of the EE with the daily rate of penalty proposed	Rs 5/day

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Executive Engineer
Byatarayanapura Division,

Engineer
Yelahanka Zone